Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

EMB

'FIRST AND FINAL BILL"

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
1	SITE /JUNGLE CLEARENCE:-Cutting and clearingthin junglr including Removal of roots with a intitial lead of 50 m and life of 1.50 m and General cleaning Removal of Dried leaves, soid waste and cleaning of the area										
	JUNGLE CLEARENCE										
	Yelahanka Lake Park	1	524.00	15.00	15.00	15.00		7860.00			
	Deo Marvel Park	1	70.00	45.00	45.00	45.00		3150.00			
	Santha Sevalal Park	1	86.00	45.00	45.00	45.00		3870.00			
	Vivekandha Park	1	120.00	100.00	100.00	100.00		12000.00			
	Maasthi Venktesh Iyenger Park	1	49.00	12.00	7.00	9.50		465.50			
	Basavalingappa Nagara Park	1	38.00	25.00	21.00	23.00		874.00			
	Shivanahalli										
	Puneeth Raj Kumar Park[P1]	1	69.00	46.00	45.00	45.50		3139.50			
	Opp To Puneeth Raj Kumar Park[P2]	1	46.00	6.00	6.50	6.25		287.50			
	GKVK Park	1	150.00	20.00	20.00	20.00		3000.00			
	Kuralappa layout										
	Vinivank Shastry Park	1	64.00	7.00	8.00	7.50		480.00			
	Amogha Varshini Park	1	36.00	45.00	40.00	42.50		1530.00			

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Sharadanagara park										
		1	40.00	40.00	45.00	42.50		1700.00			
	Aralikatte Park	1	70.00	80.00	90.00	85.00		5950.00			
	Judicial Layout	1	135.00	8.00	8.00	8.00		1080.00			
	Subhash Chandra Bose Park	1	119.00	82.00	80.00	81.00		9639.00			
	Basavanna Park	1	119.00	75.00	101.00	88.00		10472.00			
								65497.50	**Sqm**		
							Limited To	**54550.00**	**Sqm**	**8.20**	**447310.00**

Contractor

Senior Assistant Director Of Horticulture

22/09/2023

Horticulture Assistant

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
2	Planting of Trees Digging pits of size 0.75m,x0.75mx0.75m and filling upto 50% of the pits with top excavated soil and remaining 50% with sand (0.035Cum), Fym(0.70Cum) Red Earth (0.105 Cum) (i.e., in the proportaion of 1:2:3) and planting with well established plants Exclusive of cost of Plants & inclusive of ingredients.								
	Planting of Trees								
	GKVK Park	65				65.00			
	Deo Marvel Layout Park	20				20.00			
	Yelahanka Lake Park	45				45.00			
					Present Qty	**130.00**	**Each**	**884.00**	**114920.00**

Contractor

Senior Assistant Director Of Horticulture

P.M. Malapadar
Horticulture Assistant
22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
3	Shrubs in Groups Developing the area for Shrubs by digging to a depth of 0.45m, filling 50% with sand (0.0375 cum), Fym (0.075 cum), Red Earth (0.21cum) (i.e, in the proportion of 1:2:3). And planting with . well established plants.(8 Plants per sq mtr) Exclusive of cost of plants & inclusive of ingredients.										
	Shrubs in Groups										
	Deo Marvel Park										
	Eastern Side	1	73.40	4.20	3.20	3.70		271.58			
	Southern Side	1	45.00	2.20	3.50	2.85		128.25			
	Western Side	1	67.50	3.50	3.80	3.65		246.38			
	Side Edges Of the Pathway										
	Western Side	1	70.00	1.20	1.20	1.20		84.00			
	Triangle Area [0.5*B*H]	1	[0.5*6.8*12.4]					42.16			
	Southern Side	1	2.40	1.20	1.20	1.20		2.88			
	Triangle Area [0.5*B*H]	1	[0.5*5.8*8.3]					24.07			
	Eastern Side	1	66.50	1.20	1.20	1.20		79.80			
	Northern Side	1	25.50	1.20	1.20	1.20		30.60			
	Inner Lawn Area										
		1	10.00	1.50	1.50	1.50		15.00			
		1	15.00	4.00	4.00	4.00		60.00			
	Area Of Circle Circumference= 20m	1	20*20/4*3.14					31.85			
	Deduction Platform Of Benches										
		-4	2.10	1.20	1.20	1.20		-10.08			
		-4	2.40	1.40	1.20	1.30		-12.48			
	Basavalingappa Nagara Park										
	Start From Small Gate										
		1	7.00	2.20	2.20	2.20		15.40			
	Gap										
		1	30.00	2.20	2.20	2.20		66.00			
		1	21.00	3.00	3.00	3.00		63.00			
	Inside Trapezoidal Formula A= 13.5 B=4.5 H=12	1	0.5*[13.5+4.5]*12					108.00			
	Deduction Platform Of Benches										
		-6	2.10	1.80	1.80	1.80		-22.68			
		-2	2.10	2.10	2.10	2.10		-8.82			
	Maasthi Venktesh Iyenger Park										
		1	49.00	0.90	0.90	0.90		44.10			
	Santha Sevalal Park										
	Southern Side										
		1	11.90	1.50	1.50	1.50		17.85			
	Gap	1	6.60								
		1	10.60	1.50	1.50	1.50		15.90			

Contractor

Senior Assistant Director Of Horticulture

P.M. Malepatil
Horticulture Assistant
22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Gap	1	12.90								
	Western Side										
		1	4.80	1.50	1.50	1.50		7.20			
	Gap	1	3.00								
		1	13.00	1.50	1.50	1.50		19.50			
	Gap	1	17.00								
		1	35.00	1.50	1.50	1.50		52.50			
	Gap	1	21.20								
	Northern Side										
		1	79.50	1.30	1.30	1.30		103.35			
	Eastern Side										
		1	5.90	1.30	1.30	1.30		7.67			
	Gap	1	12.50								
	Gap	1	13.00								
		1	14.50	1.30	1.30	1.30		18.85			
	Deduction Platform Of Benches	-12	2.10	1.50	1.50	1.50		-37.80			
	Deduction Of Trees	-30	0.50	0.50	0.50	0.50		-7.50			
	Inner Lawn Area										
		1	10.50	5.70	3.50	4.60		48.30			
		1	64.00	1.00	1.00	1.00		64.00			
		2	9.00	3.00	3.00	3.00		54.00			
		4	6.50	4.00	4.00	4.00		104.00			
		4	8.00	5.00	4.00	4.50		144.00			
		2	9.00	4.00	4.00	4.00		72.00			
		4	6.50	5.00	4.00	4.50		117.00			
		4	8.00	4.00	4.00	4.00		128.00			
		2	9.00	4.00	4.00	4.00		72.00			
	Area Of Circle Circumference= 14m	4	14*14/4*3.14					62.42			
		2	11.00	2.80	2.80	2.80		61.60			
	Area Of Circle Circumference= 17m	3	17*17/4*3.14					69.03			
	Opp To Gujeeeb										
	Connecting Park										
	Western Side										
		1	25.00	1.30	1.30	1.30		32.50			
		1	2.10	1.00	1.20	1.10		2.31			
		1	5.00	1.70	1.70	1.70		8.50			
	Deduction Platform Of Benches	-3	2.10	1.50	1.50	1.50		-9.45			
	Vivekandha Park										
	In Centre Of Pathway										
	Ground Compound Side										
		1	22.00	1.50	1.50	1.50		33.00			
	Gap	1	111.50								
		1	9.00	1.60	1.60	1.60		14.40			
	Southern Side|From Small Gate|										
		1	35.00	1.80	1.80	1.80		63.00			
	Gap	1	15.00								
	Western Side										
		1	20.00	2.00	2.00	2.00		40.00			
		1	18.00	3.30	3.30	3.30		59.40			

Contractor

29/09/2023
Senior Assistant Director Of Horticulture

22/09/2023
Horticulture Assistant

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		1	16.00	2.00	2.00	2.00		32.00			
		1	60.00	4.00	4.00	4.00		240.00			
	Northern Side										
		1	58.00	2.00	2.00	2.00		116.00			
	Gym Platform Side										
		1	47.00	4.40	4.40	4.40		206.80			
	From Ground Gate RHS Side										
		1	14.00	1.60	1.60	1.60		22.40			
	Gap	1	33.00								
		1	85.00	1.60	1.60	1.60		136.00			
	LHS Side From Turning										
		1	150.00	1.40	1.40	1.40		210.00			
	Inner Lawn Area										
	Gujeeb Surrounding										
	RHS Side	1	57.00	1.10	1.10	1.10		62.70			
	LHS Side	1	30.00	1.30	1.30	1.30		39.00			
		1	39.00	1.50	1.50	1.50		58.50			
	Deduction Platform Of Benches										
		-8	2.10	1.20	1.20	1.20		-20.16			
	Inside										
		1	7.00	2.00	2.00	2.00		14.00			
		1	4.00	4.00	4.00	4.00		16.00			
		2	6.00	2.00	2.00	2.00		24.00			
		4	6.00	4.00	2.00	3.00		72.00			
		3	7.00	5.00	5.00	5.00		105.00			
		5	18.00	2.00	3.00	2.50		225.00			
		2	30.00	1.50	1.30	1.40		84.00			
		2	6.00	2.00	2.00	2.00		24.00			
		4	6.00	5.00	5.00	5.00		120.00			
		4	7.00	5.00	5.00	5.00		140.00			
		2	3.00	4.00	4.00	4.00		24.00			
	Area Of Circle Circumference= 15m	2	15*15/4*3.14					35.83			
	Yelahanka Lake Park										
		1	500.00	3.00	2.80	2.90		1450.00			
		1	130.00	5.00	5.00	5.00		650.00			
		1	500.00	3.00	2.80	2.90		1450.00			
	Allansandra Road										
	Police Station Rd										
		1	133.00	1.00	1.00	1.00		133.00			
	Gap	1	91.00								
		1	291.00	1.00	1.00	1.00		291.00			
	Upto Yelahanka Police Station										
	From Flyover Through Royal Orchid upto Temple Turning										
		1	140.00	1.00	1.00	1.00		140.00			
	Gap[Royal Orchid In Gate]										
		1	18.00	1.00	1.00	1.00		18.00			
	Gap[Royal Orchid Out Gate]										
		1	127.00	1.00	1.00	1.00		127.00			

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

P.M. Malapadi
22/09/2023
Horticulture Assistant

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Gap	1	120.00								
	From Burial Ground										
		1	48.50	1.00	1.00	1.00		48.50			
	Gap[Lake]										
		1	88.50	1.00	1.00	1.00		88.50			
	Gap[Ground]										
		1	357.00	1.00	1.00	1.00		357.00			
	Gap[Temple]										
		1	48.50	1.00	1.00	1.00		48.50			
	Deduct Pole	-30	1.00	0.60	0.60	0.60		-18.00			
	Shivanahalli										
	Puneeth Raj Kumar Park[P1]										
	Outside Pathway										
	Southern Side										
	From Main Gate										
		1	14.00	1.55	1.55	1.55		21.70			
	Western Side LHS Side	1	70.00	1.50	1.50	1.50		105.00			
	Western Side RHS Side										
		1	28.00	1.00	1.00	1.00		28.00			
		1	31.00	0.60	0.60	0.60		18.60			
	Northern Side										
	Near Temple	1	8.00	1.50	1.50	1.50		12.00			
		1	3.90	5.30	5.30	5.30		20.67			
	Eastern Side										
		1	8.50	1.60	1.60	1.60		13.60			
	Gap	1	13.50								
		1	53.50	2.00	2.00	2.00		107.00			
		1	35.00	1.60	1.60	1.60		56.00			
	Deduction Platform Of Benches										
		-17	2.60	1.60	1.60	1.60		-70.72			
	Deduction Of Trees										
		-8	0.60	0.60	0.60	0.60		-2.88			
	Inside Lawn Area										
	Pathway-1	1	42.80	1.40	1.00	1.20		51.36			
	Pathway-2										
		1	15.00	1.30	1.30	1.30		19.50			
		1	15.00	1.00	1.00	1.00		15.00			
	Pathway-3										
		1	12.00	1.20	1.20	1.20		14.40			
		1	12.00	1.00	1.00	1.00		12.00			
		1	5.00	3.00	3.00	3.00		15.00			
	Area Of Circle Circumference= 10m	3	10*10/4*3.14					23.89			
		1	6.00	2.00	2.00	2.00		12.00			
	Area Of Circle Circumference=8m	2	8*8/4*3.14					10.19			
	Triangle Area [0.5*B*H]	4	[0.5*3.4*5]					34.00			
	Deduction of Flag Host										
		-1	2.00	2.00	2.00	2.00		-4.00			

Contractor

Senior Assistant Director Of Horticulture 29/09/2023

P.M. Malepadi 22/09/2023

Horticulture Assistant

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Opp To Puneeth Raj Kumar Park[P2]										
		1	46.00	3.00	3.00	3.00		138.00			
	Deduction Platform Of Benches										
		-5	2.60	1.60	1.60	1.60		-20.80			
	GKVK Park										
	Outer Pathway S1	1	228.00	1.50	1.50	1.50		342.00			
	S2 Near Sump A=17.00 B=19.00 C=8.40 D=12.00	1	18.00	10.20	10.20	10.20		183.60			
	At End S3	1	80.00	1.50	1.50	1.50		120.00			
	Deduction Platform Of Benches										
		-14	4.50	1.50	1.50	1.50		-94.50			
		-8	2.60	1.60	1.60	1.60		-33.28			
	Sump	-1	8.30	3.00	3.00	3.00		-24.90			
	Inside Lawn Area										
	Gujeeb Area Of Circle Circumference= 18m	2	18*18/4*3.14					51.59			
	Deduction Platform Of Benches										
		-8	2.60	1.60	1.60	1.60		-33.28			
		-4	4.50	1.50	1.60	1.55		-27.90			
	Kuralappa layout										
	Vinivank Shastry Park										
		1	44.00	5.00	5.00	5.00		220.00			
	Near Gym	1	31.00	0.30	0.30	0.30		9.30			
		1	12.60	0.30	0.30	0.30		3.78			
	Opp To Vinivank Shastry Park	1	10.00	1.50	1.50	1.50		15.00			
	Deduction Gujeeb Area Of Circle Circumference= 18m	-1	14.6*14.6/4*3.14					-16.97			
	Deduct Ground Cover Plant	-1	8.00	5.00	5.00	5.00		-40.00			
	Amogha Varshini Park										
	Outside pathway										
		2	39.00	1.80	1.80	1.80		140.40			
		2	35.00	1.80	1.80	1.80		126.00			
	Deduction of Tree										
		-1	2.00	3.00	3.00	3.00		-6.00			
		-9	0.45	0.45	0.45	0.45		-1.82			
	Inner Lawn Area										
		1	26.00	1.00	1.00	1.00		26.00			
		1	26.00	1.00	1.00	1.00		26.00			
	Gujeeb Area Of Circle Circumference= 15m	1	15*15/4*3.14					17.91			
		1	4.00	2.00	2.00	2.00		8.00			
		1	5.00	2.50	2.50	2.50		12.50			
	Deduction Platform Of Benches										
		-10	2.30	1.60	1.60	1.60		-36.80			
	Sharadanagara park										
		1	40.00	10.00	10.00	10.00		400.00			
		1	22.00	0.80	0.80	0.80		17.60			

Contractor

Senior Assistant Director Of Horticulture 22/09/2023

P.M. Malapadri
Horticulture Assistant
22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Deduct Pathway Area	-1	50.00	1.50	1.50	1.50		-75.00			
	Temple	-1	6.00	4.00	4.00	4.00		-24.00			
	Deduct Ground Cover Area	-1	20.00	1.00	1.00	1.00		-20.00			
	Deduct Benches Platform	-2	2.00	0.90	0.90	0.90		-3.60			
		-11	2.00	1.30	1.30	1.30		-28.60			
	Aralikatte Park										
		1	15.00	1.00	1.00	1.00		15.00			
		1	18.10	2.40	2.40	2.40		43.44			
	Gap	1	9.40								
		1	9.60	2.50	2.50	2.50		24.00			
		1	18.40	3.00	3.00	3.00		55.20			
		1	5.60	2.50	2.50	2.50		14.00			
		1	15.00	2.60	2.60	2.60		39.00			
	Gap	1	12.20								
		1	12.50	3.00	3.00	3.00		37.50			
		1	17.50	2.40	2.40	2.40		42.00			
		1	11.00	2.50	2.50	2.50		27.50			
	Gujeeb Area Of Circle Circumference= 21m	-1	21*21/4*3.14					-35.11			
	Deduction Platform Of Benches										
		-10	2.40	2.30	2.30	2.30		-55.20			
		-1	4.60	3.00	3.00	3.00		-13.80			
	Judicial Layout Park										
	RHS Side From Gate Side	1	129.00	1.50	1.50	1.50		193.50			
	LHS Side	1	125.00	2.00	2.00	2.00		250.00			
	Deduct Sump	-1	3.00	3.00	3.00	3.00		-9.00			
	Subhash Chandra Bose Park										
	Outside pathway										
	From Gate										
		1	15.00	3.00	3.00	3.00		45.00			
		1	25.00	3.00	3.00	3.00		75.00			
		1	14.00	1.80	1.80	1.80		25.20			
		1	8.00	2.80	2.80	2.80		22.40			
		1	14.00	2.60	2.60	2.60		36.40			
		1	35.00	2.00	2.00	2.00		70.00			
	Deduct	-1	3.00	2.00	2.00	2.00		-6.00			
		1	14.00	2.00	2.00	2.00		28.00			
		1	22.00	2.00	2.00	2.00		44.00			
		1	20.00	2.00	2.00	2.00		40.00			
		1	22.00	1.85	1.85	1.85		40.70			
	Deduct	-1	1.90	2.90	2.90	2.90		-5.51			
		1	20.00	1.80	1.80	1.80		36.00			
	A=11.10 B=20.3 C=12.20 D=2.50	1	20.00	12.20	2.50	7.35		147.00			
		1	30.00	1.80	1.80	1.80		54.00			
	Gap	1	2.80								
		1	41.50	1.80	1.80	1.80		74.70			
	Triangle Area [0.5*B*H]	1	[0.5*13.8*12]					82.80			
		1	14.00	3.00	3.00	3.00		42.00			
		1	15.00	1.50	1.50	1.50		22.50			

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

P.M. Malepadri
22/09/2023
Horticulture Assistant

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		1	16.00	1.50	1.50	1.50		24.00			
		1	10.00	3.00	3.00	3.00		30.00			
		1	9.00	3.00	3.00	3.00		27.00			
		1	17.00	1.00	1.00	1.00		17.00			
		1	12.00	2.00	2.00	2.00		24.00			
		1	16.00	2.00	2.00	2.00		32.00			
		1	3.00	1.85	1.85	1.85		5.55			
		1	8.00	1.80	1.80	1.80		14.40			
		1	14.00	2.00	2.00	2.00		28.00			
		1	45.00	3.00	3.00	3.00		135.00			
		1	16.00	1.50	1.50	1.50		24.00			
	Deduction Platform Of Benches										
		-13	2.00	2.10	2.10	2.10		-54.60			
	Inner Lawn Area										
		1	30.00	4.20	4.20	4.20		126.00			
	Gujeeb Area Of Circle Circumference= 31m	1	31*31/4*3.14					76.51			
		1	31.00	1.50	1.50	1.50		46.50			
	Shrubs Area Of Circle Circumference= 87m	1	87*87/4*3.14					602.63			
	Half Circle										
		4	32.00	3.00	3.00	3.00		384.00			
		4	6.00	4.00	4.00	4.00		96.00			
		1	19.00	2.00	2.00	2.00		38.00			
		2	22.00	4.50	4.50	4.50		198.00			
		1	6.00	4.00	4.00	4.00		24.00			
		2	10.00	2.00	2.00	2.00		40.00			
		2	6.00	4.00	4.00	4.00		48.00			
		2	9.00	2.00	2.00	2.00		36.00			
		1	31.00	3.00	3.00	3.00		93.00			
	Area Of Circle Circumference= 17m	2	17*17/4*3.14					46.02			
	Half Circle										
		4	26.00	4.00	4.00	4.00		416.00			
	Basavanna Park										
	Outer Pathway S1										
		1	98.00	3.00	3.00	3.00		294.00			
		1	72.00	2.00	5.00	3.50		252.00			
		1	10.00	2.00	1.70	1.85		18.50			
	Deduction Platform Of Benches										
		-12	2.10	2.10	2.10	2.10		-52.92			
		-8	1.70	1.80	1.80	1.80		-24.48			
		-8	1.70	1.80	1.80	1.80		-24.48			
	Tree	-2	2.10	6.00	6.00	6.00		-25.20			
	Inner Lawn Area										
		1	45.00	2.00	2.00	2.00		90.00			
		1	33.00	4.50	4.50	4.50		148.50			
		1	35.00	4.50	4.50	4.50		157.50			
		1	40.00	1.80	1.80	1.80		72.00			
		1	50.00	2.00	2.00	2.00		100.00			

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		1	32.00	2.00	2.00	2.00		64.00			
		1	42.50	4.50	4.50	4.50		191.25			
		1	30.50	4.50	4.50	4.50		137.25			
		1	15.00	2.50	2.50	2.50		37.50			
	Shrubs Area Of Circle Circumference= 15m	3	15*15/4*3.14					53.74			
	Area Of Circle Circumference= 30.00m	3	30*30/4*3.14					214.97			
		1	42.50	4.50	4.50	4.50		191.25			
		1	2.00	8.00	8.00	8.00		16.00			
		3	2.50	10.00	10.00	10.00		75.00			
		1	5.00	15.00	15.00	15.00		75.00			
		1	36.00	1.00	1.00	1.00		36.00			
		1	36.00	1.00	1.00	1.00		36.00			
		1	17.00	2.50	2.50	2.50		42.50			
		1	45.50	1.00	1.00	1.00		45.50			
							Present Qty	**17650.25**	**Sqm**	**432.17**	**7627951.00**

Contractor

Senior Assistant Director Of Horticulture 27/9/2023

Horticulture Assistant
22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
4	Shrubs in Groups Cost of the plant (8 Plants per sqm) including Transportation and Handling charger										
	Shrubs in Groups										
	Deo Marvel Park										
	Eastern Side	1	73.40	4.20	3.20	3.70		271.58			
	Southern Side	1	45.00	2.20	3.50	2.85		128.25			
	Western Side	1	67.50	3.50	3.80	3.65		246.38			
	Side Edges Of the Pathway										
	Western Side	1	70.00	1.20	1.20	1.20		84.00			
	Triangle Area [0.5*B*H]	1	[0.5*6.8*12.4]					42.16			
	Southern Side	1	2.40	1.20	1.20	1.20		2.88			
	Triangle Area [0.5*B*H]	1	[0.5*5.8*8.3]					24.07			
	Eastern Side	1	66.50	1.20	1.20	1.20		79.80			
	Northern Side	1	25.50	1.20	1.20	1.20		30.60			
	Inner Lawn Area										
		1	10.00	1.50	1.50	1.50		15.00			
		1	15.00	4.00	4.00	4.00		60.00			
	Area Of Circle Circumference= 20m	1	20*20/4*3.14					31.85			
	Deduction Platform Of Benches										
		-4	2.10	1.20	1.20	1.20		-10.08			
		-4	2.40	1.40	1.20	1.30		-12.48			
	Basavalingappa Nagara Park										
	Start From Small Gate										
		1	7.00	2.20	2.20	2.20		15.40			
	Gap										
		1	30.00	2.20	2.20	2.20		66.00			
		1	21.00	3.00	3.00	3.00		63.00			
	Inside Trapezoidal Formula A= 13.5 B=4.5 H=12	1	0.5*[13.5+4.5]*12					108.00			
	Deduction Platform Of Benches										
		-6	2.10	1.80	1.80	1.80		-22.68			
		-2	2.10	2.10	2.10	2.10		-8.82			
	Maasthi Venktesh Iyenger Park										
		1	49.00	0.90	0.90	0.90		44.10			

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant 22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Santha Sevalal Park										
	Southern Side										
		1	11.90	1.50	1.50	1.50		17.85			
	Gap	1	6.60								
		1	10.60	1.50	1.50	1.50		15.90			
	Gap	1	12.90								
	Western Side										
		1	4.80	1.50	1.50	1.50		7.20			
	Gap	1	3.00								
		1	13.00	1.50	1.50	1.50		19.50			
	Gap	1	17.00								
		1	35.00	1.50	1.50	1.50		52.50			
	Gap	1	21.20								
	Northern Side										
		1	79.50	1.30	1.30	1.30		103.35			
	Eastern Side										
		1	5.90	1.30	1.30	1.30		7.67			
	Gap	1	12.50								
	Gap	1	13.00								
		1	14.50	1.30	1.30	1.30		18.85			
	Deduction Platform Of Benches	-12	2.10	1.50	1.50	1.50		-37.80			
	Deduction Of Trees	-30	0.50	0.50	0.50	0.50		-7.50			
	Inner Lawn Area										
		1	10.50	5.70	3.50	4.60		48.30			
		1	64.00	1.00	1.00	1.00		64.00			
		2	9.00	3.00	3.00	3.00		54.00			
		4	6.50	4.00	4.00	4.00		104.00			
		4	8.00	5.00	4.00	4.50		144.00			
		2	9.00	4.00	4.00	4.00		72.00			
		4	6.50	5.00	4.00	4.50		117.00			
		4	8.00	4.00	4.00	4.00		128.00			
		2	9.00	4.00	4.00	4.00		72.00			
	Area Of Circle Circumference= 14m	4	14*14/4*3.14					62.42			
		2	11.00	2.80	2.80	2.80		61.60			
	Area Of Circle Circumference= 17m	3	17*17/4*3.14					69.03			
	Opp To Gujeeeb										
	Connecting Park										
	Western Side										
		1	25.00	1.30	1.30	1.30		32.50			
		1	2.10	1.00	1.20	1.10		2.31			
		1	5.00	1.70	1.70	1.70		8.50			
	Deduction Platform Of Benches	-3	2.10	1.50	1.50	1.50		-9.45			
	Vivekandha Park										
	In Centre Of Pathway										
	Ground Compound Side										

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

P.M. Malapadsi
22/09/2023
Horticulture Assistant

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		1	22.00	1.50	1.50	1.50		33.00			
	Gap	1	111.50								
		1	9.00	1.60	1.60	1.60		14.40			
	Southern Side[From Small Gate]										
		1	35.00	1.80	1.80	1.80		63.00			
	Gap	1	15.00								
	Western Side										
		1	20.00	2.00	2.00	2.00		40.00			
		1	18.00	3.30	3.30	3.30		59.40			
		1	16.00	2.00	2.00	2.00		32.00			
		1	60.00	4.00	4.00	4.00		240.00			
	Northern Side										
		1	58.00	2.00	2.00	2.00		116.00			
	Gym Platform Side										
		1	47.00	4.40	4.40	4.40		206.80			
	From Ground Gate RHS Side										
		1	14.00	1.60	1.60	1.60		22.40			
	Gap	1	33.00								
		1	85.00	1.60	1.60	1.60		136.00			
	LHS Side From Turning										
		1	150.00	1.40	1.40	1.40		210.00			
	Inner Lawn Area										
	Gujeeb Surrounding										
	RHS Side	1	57.00	1.10	1.10	1.10		62.70			
	LHS Side	1	30.00	1.30	1.30	1.30		39.00			
		1	39.00	1.50	1.50	1.50		58.50			
	Deduction Platform Of Benches										
		-8	2.10	1.20	1.20	1.20		-20.16			
	Inside										
		1	7.00	2.00	2.00	2.00		14.00			
		1	4.00	4.00	4.00	4.00		16.00			
		2	6.00	2.00	2.00	2.00		24.00			
		4	6.00	4.00	2.00	3.00		72.00			
		3	7.00	5.00	5.00	5.00		105.00			
		5	18.00	2.00	3.00	2.50		225.00			
		2	30.00	1.50	1.30	1.40		84.00			
		2	6.00	2.00	2.00	2.00		24.00			
		4	6.00	5.00	5.00	5.00		120.00			
		4	7.00	5.00	5.00	5.00		140.00			
		2	3.00	4.00	4.00	4.00		24.00			
	Area Of Circle Circumference= 15m	2	15*15/4*3.14					35.83			
	Yelahanka Lake Park										
		1	500.00	3.00	2.80	2.90		1450.00			
		1	130.00	5.00	5.00	5.00		650.00			
		1	500.00	3.00	2.80	2.90		1450.00			

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

P.M. Malapadri
Horticulture Assistant
22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Allansandra Road										
	Police Station Rd										
		1	133.00	1.00	1.00	1.00		133.00			
	Gap	1	91.00								
		1	291.00	1.00	1.00	1.00		291.00			
	Upto Yelahanka Police Station										
	From Flyover Through Royal Orchid upto Temple Turning										
		1	140.00	1.00	1.00	1.00		140.00			
	Gap[Royal Orchid In Gate]										
		1	18.00	1.00	1.00	1.00		18.00			
	Gap[Royal Orchid Out Gate]										
		1	127.00	1.00	1.00	1.00		127.00			
	Gap	1	120.00								
	From Burial Ground										
		1	48.50	1.00	1.00	1.00		48.50			
	Gap[Lake]										
		1	88.50	1.00	1.00	1.00		88.50			
	Gap[Ground]										
		1	357.00	1.00	1.00	1.00		357.00			
	Gap[Temple]										
		1	48.50	1.00	1.00	1.00		48.50			
	Deduct Pole	-30	1.00	0.60	0.60	0.60		-18.00			
	Shivanahalli										
	Puneeth Raj Kumar Park[P1]										
	Outside Pathway										
	Southern Side										
	From Main Gate										
		1	14.00	1.55	1.55	1.55		21.70			
	Western Side LHS Side	1	70.00	1.50	1.50	1.50		105.00			
	Western Side RHS Side										
		1	28.00	1.00	1.00	1.00		28.00			
		1	31.00	0.60	0.60	0.60		18.60			
	Northern Side										
	Near Temple	1	8.00	1.50	1.50	1.50		12.00			
		1	3.90	5.30	5.30	5.30		20.67			
	Eastern Side										
		1	8.50	1.60	1.60	1.60		13.60			
	Gap	1	13.50								
		1	53.50	2.00	2.00	2.00		107.00			
		1	35.00	1.60	1.60	1.60		56.00			
	Deduction Platform Of Benches										
		-17	2.60	1.60	1.60	1.60		-70.72			

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant
22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Deduction Of Trees										
		-8	0.60	0.60	0.60	0.60		-2.88			
	Inside Lawn Area										
	Pathway-1	1	42.80	1.40	1.00	1.20		51.36			
	Pathway-2										
		1	15.00	1.30	1.30	1.30		19.50			
		1	15.00	1.00	1.00	1.00		15.00			
	Pathway-3										
		1	12.00	1.20	1.20	1.20		14.40			
		1	12.00	1.00	1.00	1.00		12.00			
		1	5.00	3.00	3.00	3.00		15.00			
	Area Of Circle Circumference= 10m	3	10*10/4*3.14					23.89			
		1	6.00	2.00	2.00	2.00		12.00			
	Area Of Circle Circumference=8m	2	8*8/4*3.14					10.19			
	Triangle Area [0.5*B*H]	4	[0.5*3.4*5]					34.00			
	Deduction of Flag Host										
		-1	2.00	2.00	2.00	2.00		-4.00			
	Opp To Puneeth Raj Kumar Park[P2]										
		1	46.00	3.00	3.00	3.00		138.00			
	Deduction Platform Of Benches										
		-5	2.60	1.60	1.60	1.60		-20.80			
	GKVK Park										
	Outer Pathway S1	1	228.00	1.50	1.50	1.50		342.00			
	S2 Near Sump A=17.00 B=19.00 C=8.40 D=12.00	1	18.00	10.20	10.20	10.20		183.60			
	At End S3	1	80.00	1.50	1.50	1.50		120.00			
	Deduction Platform Of Benches										
		-14	4.50	1.50	1.50	1.50		-94.50			
		-8	2.60	1.60	1.60	1.60		-33.28			
	Sump	-1	8.30	3.00	3.00	3.00		-24.90			
	Inside Lawn Area										
	Gujeeb Area Of Circle Circumference= 18m	2	18*18/4*3.14					51.59			
	Deduction Platform Of Benches										
		-8	2.60	1.60	1.60	1.60		-33.28			
		-4	4.50	1.50	1.60	1.55		-27.90			
	Kuralappa layout										
	Vinivank Shastry Park										
		1	44.00	5.00	5.00	5.00		220.00			
	Near Gym	1	31.00	0.30	0.30	0.30		9.30			

Contractor

Senior Assistant Director Of Horticulture

29/09/2023

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		1	12.60	0.30	0.30	0.30		3.78			
	Opp To Vinivank Shastry Park	1	10.00	1.50	1.50	1.50		15.00			
	Deduction Gujeeb Area Of Circle Circumference= 18m	-1	14.6*14.6/4*3.14					-16.97			
	Deduct Ground Cover Plant	-1	8.00	5.00	5.00	5.00		-40.00			
	Amogha Varshini Park										
	Outside pathway										
		2	39.00	1.80	1.80	1.80		140.40			
		2	35.00	1.80	1.80	1.80		126.00			
	Deduction of Tree										
		-1	2.00	3.00	3.00	3.00		-6.00			
		-9	0.45	0.45	0.45	0.45		-1.82			
	Inner Lawn Area										
		1	26.00	1.00	1.00	1.00		26.00			
		1	26.00	1.00	1.00	1.00		26.00			
	Gujeeb Area Of Circle Circumference= 15m	1	15*15/4*3.14					17.91			
		1	4.00	2.00	2.00	2.00		8.00			
		1	5.00	2.50	2.50	2.50		12.50			
	Deduction Platform Of Benches										
		-10	2.30	1.60	1.60	1.60		-36.80			
	Sharadanagara park										
		1	40.00	10.00	10.00	10.00		400.00			
		1	22.00	0.80	0.80	0.80		17.60			
	Deduct Pathway Area	-1	50.00	1.50	1.50	1.50		-75.00			
	Temple	-1	6.00	4.00	4.00	4.00		-24.00			
	Deduct Ground Cover	-1	20.00	1.00	1.00	1.00		-20.00			
	Deduct Benches Platform	-2	2.00	0.90	0.90	0.90		-3.60			
		-11	2.00	1.30	1.30	1.30		-28.60			
	Aralikatte Park										
		1	15.00	1.00	1.00	1.00		15.00			
		1	18.10	2.40	2.40	2.40		43.44			
	Gap	1	9.40								
		1	9.60	2.50	2.50	2.50		24.00			
		1	18.40	3.00	3.00	3.00		55.20			
		1	5.60	2.50	2.50	2.50		14.00			
		1	15.00	2.60	2.60	2.60		39.00			
	Gap	1	12.20								
		1	12.50	3.00	3.00	3.00		37.50			
		1	17.50	2.40	2.40	2.40		42.00			
		1	11.00	2.50	2.50	2.50		27.50			
	Gujeeb Area Of Circle Circumference= 21m	-1	21*21/4*3.14					-35.11			

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant 22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Deduction Platform Of Benches										
		-10	2.40	2.30	2.30	2.30		-55.20			
		-1	4.60	3.00	3.00	3.00		-13.80			
	Judicial Layout Park										
	RHS Side From Gate Side	1	129.00	1.50	1.50	1.50		193.50			
	LHS Side	1	125.00	2.00	2.00	2.00		250.00			
	Deduct Sump	-1	3.00	3.00	3.00	3.00		-9.00			
	Subhash Chandra Bose Park										
	Outside pathway										
	From Gate										
		1	15.00	3.00	3.00	3.00		45.00			
		1	25.00	3.00	3.00	3.00		75.00			
		1	14.00	1.80	1.80	1.80		25.20			
		1	8.00	2.80	2.80	2.80		22.40			
		1	14.00	2.60	2.60	2.60		36.40			
		1	35.00	2.00	2.00	2.00		70.00			
	Deduct	-1	3.00	2.00	2.00	2.00		-6.00			
		1	14.00	2.00	2.00	2.00		28.00			
		1	22.00	2.00	2.00	2.00		44.00			
		1	20.00	2.00	2.00	2.00		40.00			
		1	22.00	1.85	1.85	1.85		40.70			
	Deduct	-1	1.90	2.90	2.90	2.90		-5.51			
		1	20.00	1.80	1.80	1.80		36.00			
	A=11.10 B=20.3 C=12.20 D=2.50	1	20.00	12.20	2.50	7.35		147.00			
		1	30.00	1.80	1.80	1.80		54.00			
	Gap	1	2.80								
		1	41.50	1.80	1.80	1.80		74.70			
	Triangle Area [0.5*B*H]	1	[0.5*13.8*12]					82.80			
		1	14.00	3.00	3.00	3.00		42.00			
		1	15.00	1.50	1.50	1.50		22.50			
		1	16.00	1.50	1.50	1.50		24.00			
		1	10.00	3.00	3.00	3.00		30.00			
		1	9.00	3.00	3.00	3.00		27.00			
		1	17.00	1.00	1.00	1.00		17.00			
		1	12.00	2.00	2.00	2.00		24.00			
		1	16.00	2.00	2.00	2.00		32.00			
		1	3.00	1.85	1.85	1.85		5.55			
		1	8.00	1.80	1.80	1.80		14.40			
		1	14.00	2.00	2.00	2.00		28.00			
		1	45.00	3.00	3.00	3.00		135.00			
		1	16.00	1.50	1.50	1.50		24.00			
	Deduction Platform Of Benches										

Contractor

Senior Assistant Director Of Horticulture 22/09/2023

Horticulture Assistant
22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		-13	2.00	2.10	2.10	2.10		-54.60			
	Inner Lawn Area										
		1	30.00	4.20	4.20	4.20		126.00			
	Gujeeb Area Of Circle Circumference= 31m	1	31*31/4*3.14					76.51			
		1	31.00	1.50	1.50	1.50		46.50			
	Shrubs Area Of Circle Circumference= 87m	1	87*87/4*3.14					602.63			
	Half Circle										
		4	32.00	3.00	3.00	3.00		384.00			
		4	6.00	4.00	4.00	4.00		96.00			
		1	19.00	2.00	2.00	2.00		38.00			
		2	22.00	4.50	4.50	4.50		198.00			
		1	6.00	4.00	4.00	4.00		24.00			
		2	10.00	2.00	2.00	2.00		40.00			
		2	6.00	4.00	4.00	4.00		48.00			
		2	9.00	2.00	2.00	2.00		36.00			
		1	31.00	3.00	3.00	3.00		93.00			
	Area Of Circle Circumference= 17m	2	17*17/4*3.14					46.02			
	Half Circle										
		4	26.00	4.00	4.00	4.00		416.00			
	Basavanna Park										
	Outer Pathway S1										
		1	98.00	3.00	3.00	3.00		294.00			
		1	72.00	2.00	5.00	3.50		252.00			
		1	10.00	2.00	1.70	1.85		18.50			
	Deduction Platform Of Benches										
		-12	2.10	2.10	2.10	2.10		-52.92			
		-8	1.70	1.80	1.80	1.80		-24.48			
		-8	1.70	1.80	1.80	1.80		-24.48			
	Tree	-2	2.10	6.00	6.00	6.00		-25.20			
	Inner Lawn Area										
		1	45.00	2.00	2.00	2.00		90.00			
		1	33.00	4.50	4.50	4.50		148.50			
		1	35.00	4.50	4.50	4.50		157.50			
		1	40.00	1.80	1.80	1.80		72.00			
		1	50.00	2.00	2.00	2.00		100.00			
		1	32.00	2.00	2.00	2.00		64.00			
		1	42.50	4.50	4.50	4.50		191.25			
		1	30.50	4.50	4.50	4.50		137.25			
		1	15.00	2.50	2.50	2.50		37.50			
	Shrubs Area Of Circle Circumference= 15m	3	15*15/4*3.14					53.74			
	Area Of Circle Circumference= 30.00m	3	30*30/4*3.14					214.97			
		1	42.50	4.50	4.50	4.50		191.25			

Contractor

Senior Assistant Director of Horticulture

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		1	2.00	8.00	8.00	8.00		16.00			
		3	2.50	10.00	10.00	10.00		75.00			
		1	5.00	15.00	15.00	15.00		75.00			
		1	36.00	1.00	1.00	1.00		36.00			
		1	36.00	1.00	1.00	1.00		36.00			
		1	17.00	2.50	2.50	2.50		42.50			
		1	45.50	1.00	1.00	1.00		45.50			
							Present Qty	**17650.25**	**Sqm**	**596.10**	**10521311.72**

Contractor

Senior Assistant Director Of Horticulture

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
5	Shrubs in Isolated Plants: Digging pits : of size 0.45x0.45X0.45m filling upto 50% of the pits with top excavated soil & remaining 50% with the mixture of sand (0.007 cum), Fym (0.014 cum), Red earth (0.021 cum) (i.e., in the proportion of 1:2:3) Exclusive of cost of plants & inclusive ingredients.								
	Shrubs in Isolated Plants								
	Deo Marvel Layout	200				200.00			
	Masthi Venktesh Iynger Park	150				150.00			
	Basavalingappa Nagara Park	100				100.00			
	Vivekanda Park	650				650.00			
	Santha Sevalal Park	350				350.00			
					Present Qty	**1450.00**	**Each**	**86.43**	**125330.03**

Contractor

Senior Assistant Director Of Horticulture

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
6	Shrubs in Isolated Plants: Cost of the Plants(including Transportation and Handling charges)								
	Shrubs in Isolated Plants								
	Deo Marvel Layout Park	200				200.00			
	Masthi Venktesh Iynger Park	150				150.00			
	Basavalingappa Nagara Park	100				100.00			
	Vivekanda Park	650				650.00			
	Santha Sevalal Park	350				350.00			
					Present Qty	**1450.00**	**Each**	**198.70**	**288115.00**

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

P.M. Malapadi
Horticulture Assistant
22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
7	Specimen plants : (Horticulture Department SR 2019-20) Topiary Plants: Conical shape- Height6' ti 7' Botton shap-2' dua /vase sgaoe-Height5' ti 6' Botto shape Doom shape Height 5' to 6' 3 Dooms of 2' and 11/2 and 1 dia (Aproved Data Rate)								
	Topiary Plants								
	Allansandra Road From Flyover Upto [Temple] End								
		22				**22.00**			
	Gap								
		3				**3.00**			
	Gap								
		20				**20.00**			
	Gap								
		8				**8.00**			
	Gap								
		14				**14.00**			
	Gap								
		52				**52.00**			
	Gap								
		9				**9.00**			
					Present Qty	**128.00**	**Each**	**19373.25**	**2479776.00**

Contractor

27/09/2023
Senior Assistant Director Of Horticulture

P.M. Malapadre
Horticulture Assistant
22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
8	(Horticulture Department SR 2019-20) Maintenance:- Weeding, Sweeping, Lawn Moving pruningand diging, Basin preparation and Transportation dried leaves, Watch and ward (@ Rs.29.16/sqm/Months) @ Rs.350/Sqm/Year)										
	Yelahanka Lake Park										
		1	410.00	11.00	11.00	11.00		4510.00			
		1	100.00	5.00	4.60	4.80		480.00			
							Present Qty	**4990.00**	**Sqm**	**149.03**	**743634.75**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

P.M. Malapadar

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
9	Planting of Ground cover plants : Developing the area for ground cover herbal plants by digging 1x1x0.45m, filling 50% of the area with excavated top soil & remaining 50% with sand (0.0375 cum), Fym (0.075 cum), Red earth (0.112 cum). (i.e., in the preparation of 1:2:3) Exclusive of cost of plants & inclusive ingredients										
	Ground cover plants										
	Deo Marvel Park										
	Eastern Side	1	73.40	1.10	1.20	1.15		84.41			
		1	7.60	3.10	3.10	3.10		23.56			
	Western Side	1	67.50	1.50	1.50	1.50		101.25			
		1	13.70	3.80	3.80	3.80		52.06			
	Basavalingappa Nagara Park										
	Main Gate	1	2.00	2.00	2.00	2.00		4.00			
		1	9.00	2.10	2.10	2.10		18.90			
		1	12.00	2.00	2.00	2.00		24.00			
	Maasthi Venktesh Iyenger Park										
	Inside	1	6.00	6.00	6.00	6.00		36.00			
	Santha Sevalal Park										
	Southern Side										
	Gap	1	11.90								
		1	6.60	1.60	1.60	1.60		10.56			
	Gap	1	10.60								
	Gap	1	12.90								
		1	8.50	5.60	5.60	5.60		47.60			
	Western Side										
	Gap	1	4.80								
	Gap	1	3.00								
	Gap	1	13.00								
		1	17.00	1.50	1.50	1.50		25.50			
	Gap	1	35.00								
		1	21.20	1.50	1.30	1.40		29.68			
	Eastern Side										
	Gap	1	5.90								
		1	12.50	1.30	1.30	1.30		16.25			
	Gap	1	13.00								
	Inner Lawn Area										
		1	36.50	2.10	2.10	2.10		76.65			
		1	23.00	2.00	2.00	2.00		46.00			

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		1	9.50	2.00	2.00	2.00		19.00			
		1	9.00	2.00	2.00	2.00		18.00			
		1	8.60	2.00	2.00	2.00		17.20			
		1	9.60	2.00	2.00	2.00		19.20			
		1	14.80	2.00	2.00	2.00		29.60			
	Opp To Gujeeeb										
	Connecting Park										
	Western Side										
		1	5.80	1.70	1.70	1.70		9.86			
		1	10.50	1.20	1.20	1.20		12.60			
		1	9.00	4.30	3.90	4.10		36.90			
		1	16.50	5.00	5.50	5.25		86.63			
	Vivekandha Park										
	In Centre Of Pathway										
	Ground Compound Side										
	Gap	1	22.00								
		1	111.50	1.60	1.60	1.60		178.40			
	Southern Side[From Small Gate]										
	Gap	1	35.00								
		1	15.00	2.00	2.00	2.00		30.00			
	Western Side										
		1	23.00	1.50	1.50	1.50		34.50			
		1	14.00	2.00	2.00	2.00		28.00			
		1	56.00	2.00	2.00	2.00		112.00			
	Northern Side										
		1	39.00	2.00	2.00	2.00		78.00			
	Gym Platform Side										
		1	9.00	2.50	2.50	2.50		22.50			
	From Toilet Side LHS Side										
		1	7.00	1.00	1.00	1.00		7.00			
	From Ground Gate RHS Side										
		1	5.30	1.70	1.70	1.70		9.01			
	Ground Gate Gap										
	Gap	1	10.00								
		1	33.00	1.60	1.60	1.60		52.80			
	LHS Side From Turning										
		1	20.00	1.00	1.00	1.00		20.00			
		1	6.00	1.70	1.70	1.70		10.20			
		1	5.00	2.00	2.00	2.00		10.00			
	Deduction Platform Of Benches										
		-14	2.10	1.20	1.20	1.20		-35.28			
		-3	3.40	3.80	3.80	3.80		-38.76			
		-3	2.00	2.80	2.80	2.80		-16.80			
	Deduct	-1	20.00	0.60	0.60	0.60		-12.00			
	Deduct Gym Area	-1	4.50	4.80	4.80	4.80		-21.60			

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Yelahanka Lake Park										
		1	100.00	4.00	4.00	4.00		400.00			
		1	10.00	4.00	4.00	4.00		40.00			
		1	20.00	3.00	3.00	3.00		60.00			
	Shivanahalli										
	Puneeth Raj Kumar Park[P1]										
	Northern Side										
	Children Play Surrounding										
		1	42.00	0.60	0.60	0.60		25.20			
		1	23.00	1.50	1.50	1.50		34.50			
	Inside Lawn Area										
		1	15.70	1.00	1.00	1.00		15.70			
	Opp To Puneeth Raj Kumar Park[P2]										
		1	36.20	1.80	1.80	1.80		65.16			
	Kuralappa layout										
	Vinivank Shastry Park										
		1	8.00	5.00	5.00	5.00		40.00			
	Amogha Varshini Park										
	Inner Lawn Area										
		1	10.00	0.70	0.70	0.70		7.00			
		1	2.00	5.00	5.00	5.00		10.00			
		1	24.00	0.80	0.80	0.80		19.20			
	Sharadanagara park										
		1	22.00	0.80	0.80	0.80		17.60			
		1	20.00	1.00	1.00	1.00		20.00			
	Aralikatte Park										
	Gap	1	9.40	2.40	2.40	2.40		22.56			
	Gap	1	12.20	3.00	3.00	3.00		36.60			
	Basavanna Park										
	Outer Pathway S1										
		1	98.00	1.70	1.70	1.70		166.60			
		1	64.00	6.00	6.00	6.00		384.00			
		1	72.00	1.70	1.70	1.70		122.40			
	Inner Lawn Area										
		1	45.00	3.00	3.00	3.00		135.00			
		1	40.00	3.00	3.00	3.00		120.00			
		1	44.10	3.00	3.00	3.00		132.30			
		1	40.00	2.00	2.00	2.00		80.00			
	Founatin Area Of Circle Circumference= 31.00m	1	31*31/4*3.14					76.51			
		1	30.50	4.50	4.50	4.50		137.25			
		1	10.00	2.50	2.50	2.50		25.00			
	Area Of Circle Circumference= 15m	1	15*15/4*3.14					17.91			

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Area Of Circle Circumference= 8m	2	8*8/4*3.14					10.19			
	Area Of Circle Circumference= 10m	1	10*10/4*3.14					7.96			
							Present Qty	**3542.02**	**Sqm**	**432.17**	**1530765.63**

Contractor

27/09/2023
Senior Assistant Director Of Horticulture

Horticulture Assistant
22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Saradha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
10	Planting of Ground cover plants : Cost of the plant (10 Plants per sqm) including Transportation and Handling charges)										
	Ground cover plants Cost										
	Deo Marvel Park										
	Eastern Side	1	73.40	1.10	1.20	1.15		84.41			
		1	7.60	3.10	3.10	3.10		23.56			
	Western Side	1	67.50	1.50	1.50	1.50		101.25			
		1	13.70	3.80	3.80	3.80		52.06			
	Basavalingappa Nagara Park										
	Main Gate	1	2.00	2.00	2.00	2.00		4.00			
		1	9.00	2.10	2.10	2.10		18.90			
		1	12.00	2.00	2.00	2.00		24.00			
	Maasthi Venktesh Iyenger Park										
	Inside	1	6.00	6.00	6.00	6.00		36.00			
	Santha Sevalal Park										
	Southern Side										
	Gap	1	11.90								
		1	6.60	1.60	1.60	1.60		10.56			
	Gap	1	10.60								
	Gap	1	12.90								
		1	8.50	5.60	5.60	5.60		47.60			
	Western Side										
	Gap	1	4.80								
	Gap	1	3.00								
	Gap	1	13.00								
		1	17.00	1.50	1.50	1.50		25.50			
	Gap	1	35.00								
		1	21.20	1.50	1.30	1.40		29.68			
	Eastern Side										
	Gap	1	5.90								
		1	12.50	1.30	1.30	1.30		16.25			
	Gap	1	13.00								
	Inner Lawn Area										
		1	36.50	2.10	2.10	2.10		76.65			
		1	23.00	2.00	2.00	2.00		46.00			

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		1	9.50	2.00	2.00	2.00		19.00			
		1	9.00	2.00	2.00	2.00		18.00			
		1	8.60	2.00	2.00	2.00		17.20			
		1	9.60	2.00	2.00	2.00		19.20			
		1	14.80	2.00	2.00	2.00		29.60			
	Opp To Gujeeeb										
	Connecting Park										
	Western Side										
		1	5.80	1.70	1.70	1.70		9.86			
		1	10.50	1.20	1.20	1.20		12.60			
		1	9.00	4.30	3.90	4.10		36.90			
		1	16.50	5.00	5.50	5.25		86.63			
	Vivekandha Park										
	In Centre Of Pathway										
	Ground Compound Side										
	Gap	1	22.00								
		1	111.50	1.60	1.60	1.60		178.40			
	Southern Side[From Small Gate]										
	Gap	1	35.00								
		1	15.00	2.00	2.00	2.00		30.00			
	Western Side										
		1	23.00	1.50	1.50	1.50		34.50			
		1	14.00	2.00	2.00	2.00		28.00			
		1	56.00	2.00	2.00	2.00		112.00			
	Northern Side										
		1	39.00	2.00	2.00	2.00		78.00			
	Gym Platform Side										
		1	9.00	2.50	2.50	2.50		22.50			
	From Toilet Side LHS Side										
		1	7.00	1.00	1.00	1.00		7.00			
	From Ground Gate RHS Side										
		1	5.30	1.70	1.70	1.70		9.01			
	Ground Gate Gap										
	Gap	1	10.00								
		1	33.00	1.60	1.60	1.60		52.80			
	LHS Side From Turning										
		1	20.00	1.00	1.00	1.00		20.00			
		1	6.00	1.70	1.70	1.70		10.20			
		1	5.00	2.00	2.00	2.00		10.00			
	Deduction Platform Of Benches										
		-14	2.10	1.20	1.20	1.20		-35.28			
		-3	3.40	3.80	3.80	3.80		-38.76			

Contractor

27/09/2023
Senior Assistant Director Of Horticulture

P.M. Malekar
Horticulture Assistant
22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		-3	2.00	2.80	2.80	2.80		-16.80			
	Deduct	-1	20.00	0.60	0.60	0.60		-12.00			
	Deduct Gym Area	-1	4.50	4.80	4.80	4.80		-21.60			
	Yelahanka Lake Park										
		1	100.00	4.00	4.00	4.00		400.00			
		1	10.00	4.00	4.00	4.00		40.00			
		1	20.00	3.00	3.00	3.00		60.00			
	Shivanahalli										
	Puneeth Raj Kumar Park[P1]										
	Northern Side										
	Children Play Surrounding										
		1	42.00	0.60	0.60	0.60		25.20			
		1	23.00	1.50	1.50	1.50		34.50			
	Inside Lawn Area										
		1	15.70	1.00	1.00	1.00		15.70			
	Opp To Puneeth Raj Kumar Park[P2]										
		1	36.20	1.80	1.80	1.80		65.16			
	Kuralappa layout										
	Vinivank Shastry Park										
		1	8.00	5.00	5.00	5.00		40.00			
	Amogha Varshini Park										
	Inner Lawn Area										
		1	10.00	0.70	0.70	0.70		7.00			
		1	2.00	5.00	5.00	5.00		10.00			
		1	24.00	0.80	0.80	0.80		19.20			
	Sharadanagara park										
		1	22.00	0.80	0.80	0.80		17.60			
		1	20.00	1.00	1.00	1.00		20.00			
	Aralikatte Park										
	Gap	1	9.40	2.40	2.40	2.40		22.56			
	Gap	1	12.20	3.00	3.00	3.00		36.60			
	Basavanna Park										
	Outer Pathway S1										
		1	98.00	1.70	1.70	1.70		166.60			
		1	64.00	6.00	6.00	6.00		384.00			
		1	72.00	1.70	1.70	1.70		122.40			
	Inner Lawn Area										
		1	45.00	3.00	3.00	3.00		135.00			
		1	40.00	3.00	3.00	3.00		120.00			
		1	44.10	3.00	3.00	3.00		132.30			
		1	40.00	2.00	2.00	2.00		80.00			

Contractor

Senior Assistant Director Of Horticulture

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Founatin Area Of Circle Circumference= 31.00m	1	31*31/4*3.14					76.51			
		1	30.50	4.50	4.50	4.50		137.25			
		1	10.00	2.50	2.50	2.50		25.00			
	Area Of Circle Circumference= 15m	1	15*15/4*3.14					17.91			
	Area Of Circle Circumference= 8m	2	8*8/4*3.14					10.19			
	Area Of Circle Circumference= 10m	1	10*10/4*3.14					7.96			
							Present Qty	**3542.02**	**Sqm**	**347.73**	**1231650.51**

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant 22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
11	Supplying of Red Soil (Newearth filling) Supply of Good Quality Red soil for Gardening and Growing of plants, Shrubs, etc., including the % weightage given to BBMP Area.								
	Yelahanka Lake Park								
		1	425.00	3.00	0.20	255.00			
		1	100.00	3.50	0.20	70.00			
		1	445.00	3.00	0.20	267.00			
					Present Qty	**592.00**	**Cum**	**435.90**	**258051.69**

Contractor

27/09/2023

Senior Assistant Director Of Horticulture

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
12	Development of lawn:- Scrapping and Removing top soil:- Cleaning the site by scrapping and removing top layer of soil , removing unwanted debris, grass along with excavated earth to a distance of 500M from the spot, including lead, lift loading and unloading Charges (1x1x0.15m) 1st Digging For Lawn Earth work digging including removing weeds, debris, if any and breaking of clumps, watering etc., to depth of 0.45m (1x1x0.45m) 2ndDigging For Lawn Digging for second time and removing weeds, if any minor. leveling.to depth of 0.45m (1x1x0.45m) Soil filling for lawn :Supplying and stocking of good quality red earth filling for the top layer to depths of 0.15m (1x1x0.15m) Providing sand, FYM and Red earth in the ratio of 1:3:6 and spreading to a depth of 7.5 cm at the required site Sand (0.075 cu.m/Sqm), /Rs.10.87 FYM (0.0225Cu.m /Sqmt Rs.23.19 Red earth (0.045 Cu.m/Sq.m) 19.74 Chemicl Fertilizers: Super phospates (50gm/Sq.m Rs.0.1.00/Sq.m, Neem oil cake (250gm/Sqm Rs.6.00/Sqm, Bone meal (250 gm/Sqm, Rs.4.00/Sqm Potash (50gm/Sqm Rs.1.00/sq. Furodon (25gm/Sq.m, Rs.2.00/sq.m Ammonium sulphate (100 gm/Sq.m.Rs.2.00/Sqm Supply of lawn grass-Mexican Grass Other Charge: cost twoards dibbling /laying of lawn inclusive of mixing of ingradents, application of manure and spreading (5x5 Cm)										
	Development of lawn										
	Yelahanka Lake Park										
		1	200.00	4.50	4.50	4.50		900.00			
							Present Qty	**900.00**	**Sqm**	**446.43**	**401786.30**

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant 22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
13	Development of lawn:-Scrapping and Removing top soil:- Clearing the site by scrapping and removing top layer of soil , removing unwanted debris, grass along with excavated earth to a distance of 500M from the spot, including lead, lift loading and unloading Charges (1x1x0.15m) 1st Digging :Earth work digging including removing weeds, debris, if any and breaking of clumps, watering etc., to depth of 0.45m (1x1x0.45m) 2nd Digging :Digging for second time and removing weeds, if any minor. leveling.to depth of 0.45m (1x1x0.45m) Soil filling for lawn : Supplying and stocking of good quality red earth filling for the top layer to depths of 0.15m (1x1x0.15m) Providing sand, FYM and Red earth in the ratio of 1:3:6 and spreading to a depth of 7.5 cm at the required site. , Sand (0.075 cu.m/Sqm) FYM (0.0225Cu.m /Sqmt Red earth (0.045 Cu.m/Sq.m) Chemicl Fertilizers: Super phospates (50gm/Sq.m Rs.0.1.00/Sq.m, Neem oil cake (250gm/Sqm Rs.6.00/Sqm, Bone meal (250 gm/Sqm, Rs.4.00/Sqm Potash (50gm/Sqm Rs.1.00/sq. Furodon										
	Development Of Lawn										
	Deo Marvel Park										
		1	74.00	23.00	22.00	22.50		1665.00			
	Deduction										
	Side Edges Of theShrubs in Groups										
	Western Side	-1	70.00	1.20	1.20	1.20		-84.00			
	Triangle Area [0.5*B*H]	-1	[0.5*6.8*12.4]					-42.16			
	Southern Side	-1	2.40	1.20	1.20	1.20		-2.88			
	Triangle Area [0.5*B*H]	-1	[0.5*5.8*8.3]					-24.07			
	Eastern Side	-1	66.50	1.20	1.20	1.20		-79.80			
	Northern Side	-1	25.50	1.20	1.20	1.20		-30.60			
	Inner Shrubs in Groups										
		-1	10.00	1.50	1.50	1.50		-15.00			
		-1	15.00	4.00	4.00	4.00		-60.00			
	Area Of Circle Circumference= 20m	-1	20*20/4*3.14					-31.85			

Contractor

Senior Assistant Director Of Horticulture

29/09/2023

P.M. Malepatil

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Plantation Area	-40	2.00	2.00	2.00	2.00		-160.00			
	Santha Sevalal Park										
	Lawn Area-1	1	48.50	16.20	15.80	16.00		776.00			
	Lawn Area-2	1	73.00	13.50	8.40	10.95		799.35			
	Deduction										
	Shrubs in Groups										
		-1	10.50	5.70	3.50	4.60		-48.30			
		-1	64.00	1.00	1.00	1.00		-64.00			
		-2	9.00	3.00	3.00	3.00		-54.00			
		-4	6.50	4.00	4.00	4.00		-104.00			
		-4	8.00	5.00	4.00	4.50		-144.00			
		-2	9.00	4.00	4.00	4.00		-72.00			
		-4	6.50	5.00	4.00	4.50		-117.00			
		-4	8.00	4.00	4.00	4.00		-128.00			
		-2	9.00	4.00	4.00	4.00		-72.00			
	Area Of Circle Circumference= 14m	-4	14*14/4*3.14					-62.42			
		-2	11.00	2.80	2.80	2.80		-61.60			
	Area Of Circle Circumference= 17m	-3	17*17/4*3.14					-69.03			
	Ground cover plants										
		-1	36.50	2.10	2.10	2.10		-76.65			
		-1	23.00	2.00	2.00	2.00		-46.00			
		-1	9.50	2.00	2.00	2.00		-19.00			
		-1	9.00	2.00	2.00	2.00		-18.00			
		-1	8.60	2.00	2.00	2.00		-17.20			
		-1	9.60	2.00	2.00	2.00		-19.20			
		-1	14.80	2.00	2.00	2.00		-29.60			
	Deduction Of Gujeeb										
	Area Of Circle Circumference= 34m	-1	34*34/4*3.14					-92.04			
	Deduction Of Stage	-1	3.30	3.00	3.00	3.00		-9.90			
	Deduction Of Planting Area	-1	12.00	1.30	1.30	1.30		-15.60			
	Plantation Area	-40	2.00	2.00	2.00	2.00		-160.00			
	Vivekandha Park										
	Lawn Area-1	1	120.00	45.00	44.50	44.75		5370.00			
	Deduction										
	Shrubs in Groups										
	Gujeeb Surrounding										
	RHS Side	-1	57.00	1.10	1.10	1.10		-62.70			
	LHS Side	-1	30.00	1.30	1.30	1.30		-39.00			
		-1	39.00	1.50	1.50	1.50		-58.50			
	Deduction Platform Of										
		-8	2.10	1.20	1.20	1.20		-20.16			

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Inside										
		-1	7.00	2.00	2.00	2.00		-14.00			
		-1	4.00	4.00	4.00	4.00		-16.00			
		-2	6.00	2.00	2.00	2.00		-24.00			
		-4	6.00	4.00	2.00	3.00		-72.00			
		-3	7.00	5.00	5.00	5.00		-105.00			
		-5	18.00	2.00	3.00	2.50		-225.00			
		-2	30.00	1.50	1.30	1.40		-84.00			
		-2	6.00	2.00	2.00	2.00		-24.00			
		-4	6.00	5.00	5.00	5.00		-120.00			
		-4	7.00	5.00	5.00	5.00		-140.00			
		-2	3.00	4.00	4.00	4.00		-24.00			
	Area Of Circle Circumference= 15m	-2	15*15/4*3.14					-35.83			
	Ground cover plants	-1	39.00	2.00	2.00	2.00		-78.00			
	Deduct Stage	-1	19.50	14.50	14.30	14.40		-280.80			
	Deduction of Pathway at Yoga Stage	-1	20.00	2.00	2.00	2.00		-40.00			
	Deduction of Pathway at Gujeeb	-1	18.00	2.00	2.00	2.00		-36.00			
	Deduction of Gujeeb Area Of Circle	-1	28*28/4*3.14					-62.42			
	Deduction of Children Play Of Circle Circumference= 66.00m	-1	66*66/4*3.14					-346.82			
	Deduct Yoga Stage Entrance										
	LHS Side	-1	37.00	2.00	2.00	2.00		-74.00			
	RHS Side	-1	37.00	2.00	2.00	2.00		-74.00			
	Duction Of Group Plants	-50	2.00	1.00	2.00	1.50		-150.00			
	Plantation Area	-45	2.00	2.00	2.00	2.00		-180.00			
	Shivanahalli										
	Puneeth Raj Kumar										
	Lawn Area A=24.7 B= 45.00 C=27.8 D=42.80	1	34.80	35.30	35.30	35.30		1228.44			
	Deduction										
	Shrubs in Groups										
	Pathway-1	-1	42.80	1.40	1.00	1.20		-51.36			
	Pathway-2										
		-1	15.00	1.30	1.30	1.30		-19.50			
		-1	15.00	1.00	1.00	1.00		-15.00			
	Pathway-3										
		-1	12.00	1.20	1.20	1.20		-14.40			
		-1	12.00	1.00	1.00	1.00		-12.00			
		-1	5.00	3.00	3.00	3.00		-15.00			

Contractor

Senior Assistant Director Of Horticulture 29/09/2023

Horticulture Assistant 22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Area Of Circle Circumference= 10m	-3	10*10/4*3.14					-23.89			
		-1	6.00	2.00	2.00	2.00		-12.00			
	Area Of Circle Circumference=8m	-2	8*8/4*3.14					-10.19			
	Triangle Area [0.5*B*H]	-4	[0.5*3.4*5]					-34.00			
	Deduction of Flag Host										
		-1	2.00	2.00	2.00	2.00		-4.00			
	Ground Cover Plants										
		1	15.70	1.00	1.00	1.00		15.70			
	Deduction Of Pathway										
		-1	14.60	2.60	2.60	2.60		-37.96			
		-1	10.70	2.50	2.50	2.50		-26.75			
		-1	9.30	2.50	2.50	2.50		-23.25			
		-1	10.70	1.00	1.00	1.00		-10.70			
	Area Of Circle Circumference= 28.40m Gujeeb	-1	28*28/4*3.14					-62.42			
	Deduction of Gym Area	-1	16.70	9.30	9.30	9.30		-155.31			
	Opp To Puneeth Raj Kumar Park[P2]										
	Lawn Area	1	36.00	1.50	1.50	1.50		54.00			
	GKVK Park										
	Law Area-1 A=50.00 B=26.00 C=30 D=19.00	1	38.00	30.00	19.00	24.50		931.00			
	Law Area-2	1	12.70	3.00	3.00	3.00		38.10			
	Law Area-3	1	12.70	10.50	10.50	10.50		133.35			
	Deduction										
	Shrubs in Groups										
	Gujeeb Area Of Circle Circumference= 18m	-2	18*18/4*3.14					-51.59			
	Deduction Platform Of Benches										
		-8	2.60	1.60	1.60	1.60		-33.28			
		-4	4.50	1.50	1.60	1.55		-27.90			
	Kuralappa layout										
	Vinivank Shastry Park										
	Lawn Area-1	1	20.00	5.00	5.00	5.00		100.00			
	Amogha Varshini Park										
	Outside pathway										
	Lawn Area-1	1	27.00	9.20	9.20	9.20		248.40			
	Lawn Area-2	1	18.00	17.40	16.00	16.70		300.60			

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant 22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	Deduction										
	Shrubs in Groups										
		-1	26.00	1.00	1.00	1.00		-26.00			
		-1	26.00	1.00	1.00	1.00		-26.00			
	Gujeeb Area Of Circle Circumference= 15m	-1	15*15/4*3.14					-17.91			
		-1	4.00	2.00	2.00	2.00		-8.00			
		-1	5.00	2.50	2.50	2.50		-12.50			
	Deduction Platform Of										
		-10	2.30	1.60	1.60	1.60		-36.80			
	Ground Cover Plants										
		-1	10.00	0.70	0.70	0.70		-7.00			
		-1	2.00	5.00	5.00	5.00		-10.00			
		-1	24.00	0.80	0.80	0.80		-19.20			
	Sump	-1	3.50	3.50	3.50	3.50		-12.25			
	Platform	-1	7.60	7.80	7.80	7.80		-59.28			
		-1	8.40	1.90	1.90	1.90		-15.96			
	Aralikatte Park										
		1	26.80	10.50	10.50	10.50		281.40			
		1	11.60	8.80	8.80	8.80		102.08			
	Benches	-1	2.40	2.30	2.30	2.30		-5.52			
	Judicial Layout Park										
	Lawn Area-1	1	135.00	2.00	2.00	2.00		270.00			
	Lawn Area-2	1	123.00	2.00	2.00	2.00		246.00			
	Subhash Chandra Bose										
	Area Of Trapezoidal A=75.00 B=85.00 C=120 D=110	1	85.00	75.00	85.00	80.00		6800.00			
	Deduction										
	Shrubs in Groups										
		-1	30.00	4.20	4.20	4.20		-126.00			
	Gujeeb Area Of Circle Circumference= 31m	-1	31*31/4*3.14					-76.51			
		-1	31.00	1.50	1.50	1.50		-46.50			
	Shrubs Area Of Circle Circumference= 87m	-1	87*87/4*3.14					-602.63			
	Half Circle										
		-4	32.00	3.00	3.00	3.00		-384.00			
		-4	6.00	4.00	4.00	4.00		-96.00			
		-1	19.00	2.00	2.00	2.00		-38.00			
		-2	22.00	4.50	4.50	4.50		-198.00			
		-1	6.00	4.00	4.00	4.00		-24.00			
		-2	10.00	2.00	2.00	2.00		-40.00			
		-2	6.00	4.00	4.00	4.00		-48.00			
		-2	9.00	2.00	2.00	2.00		-36.00			

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

P.M. Malapadi 22/09/2023 Horticulture Assistant

Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
	-1	31.00	3.00	3.00	3.00		-93.00			
Area Of Circle Circumference= 17m	-2	17*17/4*3.14					-46.02			
Half Circle										
	-4	26.00	4.00	4.00	4.00		-416.00			
Hard Core Area										
Gym Platform	-4	12.50	11.50	11.50	11.50		-575.00			
Children Platform	-4	15.00	15.00	15.00	15.00		-900.00			
Gujeeb Area Of Circle Circumference= 31m	-1	31*31/4*3.14					-76.51			
Pathway	-1	8.50	1.50	1.50	1.50		-12.75			
Basavanna Park										
Lawn Area-1	1	82.00	4.60	4.60	4.60		377.20			
Lawn Area-2	1	40.00	30.00	30.00	30.00		1200.00			
Lawn Area-3	1	30.50	40.00	40.00	40.00		1220.00			
Lawn Area-4	1	40.00	30.00	33.50	31.75		1270.00			
Lawn Area-5	1	30.00	45.00	42.00	43.50		1305.00			
Lawn Area-6	1	36.00	17.00	16.00	16.50		594.00			
Lawn Area-7	1	45.50	2.50	2.50	2.50		113.75			
Lawn Area-8	1	10.00	3.00	3.00	3.00		30.00			
Deduction										
Shrubs in Groups										
	-1	45.00	2.00	2.00	2.00		-90.00			
	-1	33.00	4.50	4.50	4.50		-148.50			
	-1	35.00	4.50	4.50	4.50		-157.50			
	-1	40.00	1.80	1.80	1.80		-72.00			
	-1	50.00	2.00	2.00	2.00		-100.00			
	-1	32.00	2.00	2.00	2.00		-64.00			
	-1	42.50	4.50	4.50	4.50		-191.25			
	-1	30.50	4.50	4.50	4.50		-137.25			
	-1	15.00	2.50	2.50	2.50		-37.50			
Shrubs Area Of Circle Circumference= 15m	-3	15*15/4*3.14					-53.74			
Area Of Circle Circumference= 30.00m	-3	30*30/4*3.14					-214.97			
	-1	42.50	4.50	4.50	4.50		-191.25			
	-1	2.00	8.00	8.00	8.00		-16.00			
	-3	2.50	10.00	10.00	10.00		-75.00			
	-1	5.00	15.00	15.00	15.00		-75.00			
	-1	36.00	1.00	1.00	1.00		-36.00			
	-1	36.00	1.00	1.00	1.00		-36.00			
	-1	17.00	2.50	2.50	2.50		-42.50			
	-1	45.50	1.00	1.00	1.00		-45.50			
Ground Cover Plants										
	-1	45.00	3.00	3.00	3.00		-135.00			
	-1	40.00	3.00	3.00	3.00		-120.00			
	-1	44.10	3.00	3.00	3.00		-132.30			

ontractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
		-1	40.00	2.00	2.00	2.00		-80.00			
	Founatin Area Of Circle Circumference= 31.00m	-1	31*31/4*3.14					-76.51			
		-1	30.50	4.50	4.50	4.50		-137.25			
		-1	10.00	2.50	2.50	2.50		-25.00			
	Area Of Circle Circumference= 15m	-1	15*15/4*3.14					-17.91			
	Area Of Circle Circumference= 8m	-2	8*8/4*3.14					-10.19			
	Area Of Circle Circumference= 10m	-2	10*10/4*3.14					-15.92			
							Present Qty	**13787.36**	**Sqm**	**446.43**	**6155078.28**

Contractor

Senior Assistant Director Of Horticulture

21/9/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Allalikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
4	Hedges: Developing hedges by digging trenches of size 0.45mx0.45m, filling 50% of the trench with excavated top soil & remaining 50% with the mixture of sand (0.0112 cum), Fym (0.0224 cum) (i.e, in the proportion of 1:2:3) (Exclusive of cost of plants & inclusive ingredients.)								
	Hedges								
	Deo Marvel Park								
	Side Edges								
	Western Side	1	70.00			70.00			
	Southern Side	1	2.40			2.40			
	Eastern Side	1	66.50			66.50			
	Northern Side	1	25.50			25.50			
	Puneeth Raj Kumar park								
		1	27.80			27.80			
		1	24.70			24.70			
		1	42.80			42.80			
		1	45.00			45.00			
	Vivekandhha Park								
		1	120.00			120.00			
		1	49.00			49.00			
		1	128.00			128.00			
		1	55.00			55.00			
		-1	2.00			-2.00			
	JUDICIAL Layout Park	1	91.00			91.00			
					Present Qty	**745.70**	**Rmt**	**193.73**	**144466.33**

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant 22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
15	Hedges: Cost of the plants (7 plants/Rmt):								
	Hedges								
	Deo Marvel Park								
	Side Edges								
	Western Side	1	70.00			70.00			
	Southern Side	1	2.40			2.40			
	Eastern Side	1	66.50			66.50			
	Northern Side	1	25.50			25.50			
	Puneeth Raj Kumar park								
		1	27.80			27.80			
		1	24.70			24.70			
		1	42.80			42.80			
		1	45.00			45.00			
	Vivekandhha Park								
		1	120.00			120.00			
		1	49.00			49.00			
		1	128.00			128.00			
		1	55.00			55.00			
		-1	2.00			-2.00			
	JUDICIAL Layout Park	1	91.00			91.00			
					Present Qty	**745.70**	**Rmt**	**208.64**	**155579.12**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
16	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Plumeria (Alba) 150 cm - 240 cm) including cost of plant, materialsm transporation and handling & Planting cost)								
	Plumeria[Alba] 150cm-240cm]								
	Deo Marvel Layout Park	54				54.00			
	Masthi Venktesh Iynger Park	6				6.00			
	Basavalingappa Nagara Park	20				20.00			
	Yelahanka Lake Park	80				80.00			
					Present Qty	**160.00**	**Each**	**2483.75**	**397400.00**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
17	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Ficus Ponda(90cm - 150cm ht) including cost of plant, materialsm transporation and handling & Planting cost)								
	Ficus Ponda(90cm - 150cm								
	Deo Marvel Layout Park	20				20.00			
	Yelahanka Lake Park	65				65.00			
	Puneeth Raj Kumar Park[P-1]	30				30.00			
	Opp to Puneeth Raj Kumar Park[P-2]	30				30.00			
	GKVK Park	20				20.00			
	Vivekananda Park	30				30.00			
	Santha Sevalal Park	25				25.00			
	Aralikatte Park	25				25.00			
	Judicial Layout Park	40				40.00			
					Present Qty	**285.00**	**Each**	**2483.75**	**707868.75**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

27/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
18	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Raphis Exalsa (90 cm - 1200 cm) including cost of plant, materialsm transporation and handling & Planting cost)								
	Raphis Exalsa (90 cm - 1200 cm)								
	Deo Marvel Layout Park	40				40.00			
	Masthi Venktesh Iynger Park	54				54.00			
	Yelahanka Lake Park	70				70.00			
	Vivekananda Park	100				100.00			
	Santha Sevalal Park	50				50.00			
	Basavanna Park[PA-2]	85				85.00			
	Sharadha Nagara Arch park	20				20.00			
	Amogha Varshini Park	75				75.00			
	Aralikatte Park	40				40.00			
	Shubash Chandra Bose Park	125				125.00			
					Present Qty	**659.00**	**Each**	**1490.25**	**982074.75**

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant
22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
19	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Ficus Starlite (90cm-120cm) including cost of plant, materialsm transporation and handling &								
	Ficus Starlite (90cm-120cm)								
	Yelahanka Lake Park	65				65.00			
					Present Qty	**65.00**	**Each**	**2483.75**	**161443.75**

Contractor

Senior Assistant Director Of Horticulture

22/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
20	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Golden Cyprus (150 cm - 240 cm) including cost of plant, materialsm transporation and handling & Planting cost)								
	Golden Cyprus (150 cm - 240 cm)								
	Yelahanka Lake Park	100				100.00			
	Puneeth Raj Kumar Park[P-1]	30				30.00			
	GKVK Park	46				46.00			
	Vinivank Shastry	20				20.00			
	Vivekananda Park	60				60.00			
	Basavanna Park[PA-2]	30				30.00			
	Aralikatte Park	35				35.00			
	Judicial Layout Park	90				90.00			
					Present Qty	**411.00**	**Each**	**1490.25**	**612492.75**

Contractor

Senior Assistant Director Of Horticulture

21/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
21	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Plumeria Singaporensis dwarf (60 to 90cm)including cost of plant, materialsm transporation and handling & Planting cost)								
	Plumeria Singaporensis dwarf (60 to 90cm)								
	Deo Marvel Layout Park	80				80.00			
	Yelahanka Lake Park	60				60.00			
	Puneeth Raj Kumar Park[P-1]	40				40.00			
	GKVK Park	35				35.00			
					Present Qty	**215.00**	**Each**	**2483.75**	**534006.25**

Contractor

Senior Assistant Director Of Horticulture
21/09/2023

P.M. Malapadi
Horticulture Assistant
22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
22	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Yucca Specious (60 to 90cm)including cost of plant, materialsm transporation and handling & Planting cost)								
	Yucca Specious (60 to 90cm)								
	Yelahanka Lake Park	55				55.00			
					Present Qty	**55.00**	**Each**	**1490.25**	**81963.75**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
23	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Ficus Benjimina Black (90cm - 150cmm ht) including cost of plant, materialsm transporation and handling & Planting cost)								
	Ficus Benjimina Black(90cm - 150cm								
	Deo Marvel Layout Park	55				55.00			
	Masthi Venktesh Iynger Park	10				10.00			
	Basavalingappa Nagara Park	40				40.00			
	Puneeth Raj Kumar Park[P-1]	35				35.00			
	Opp to Puneeth Raj Kumar Park[P-2]	50				50.00			
	Judicial Layout Park	59				59.00			
	Vinivank Shastry	20				20.00			
	Vivekananda Park	20				20.00			
	Amogha Varshini Park	15				15.00			
	Aralikatte Park	20				20.00			
					Present Qty	**324.00**	**Each**	**2483.75**	**804735.00**

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant 22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Kralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
24	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Woodyetia Bifurecata (120cm - 150cm)ht including cost of plant, materialsm transporation and handling & Planting cost)								
	Woodyetia Bifurecata (120cm - 150cm)								
	Puneeth Raj Kumar Park[P-1]	30				30.00			
	GKVK Park	12				12.00			
	Vinivank Shastry	18				18.00			
					Present Qty	**60.00**	**Each**	**2483.75**	**149025.00**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
25	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Ficu Starlite (90cm - 150cmm ht) ht including cost of plant, materialsm transporation and handling & Planting cost)								
	Ficu Starlite (90cm - 150cmm ht)								
	Puneeth Raj Kumar Park[P-1]	20				20.00			
	GKVK Park	20				20.00			
	Vinivank Shastry	20				20.00			
					Present Qty	**60.00**	**Each**	**2483.75**	**149025.00**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
26	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Xenadu (90cm - 150cmht) including cost of plant, materialsm transporation and handling & Planting cost)								
	Xenadu (90cm - 150cmht)								
	Vivekananda Park	30				30.00			
	Santha Sevalal Park	55				55.00			
					Present Qty	**85.00**	**Each**	**794.80**	**67558.00**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

P.M. Malapadi

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Kogilu Kralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
27	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Drecena Marginata Tricolour (60 to 90) including cost of plant, materialsm transporation and handling & Planting cost)								
	Drecena Marginata Tricolour (60 to 90)								
	Vivekananda Park	80				80.00			
	Santha Sevalal Park	63				63.00			
					Present Qty	**143.00**	**Each**	**894.15**	**127863.45**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
28	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Alpinia purpurata (60 to 90cmht) including cost of plant, materialsm transporation and handling & Planting cost)								
	Alpinia purpurata (60 to 90cmht)								
	Vivekananda Park	70				70.00			
	Santha Sevalal Park	80				80.00			
	Basavanna Park[PA-2]	100				100.00			
	Sharadha Nagara Arch park	30				30.00			
	Amogha Varshini Park	70				70.00			
	Aralikatte Park	34				34.00			
	Shubash Chandra Bose Park	101				101.00			
					Present Qty	**485.00**	**Each**	**794.80**	**385478.00**

Contractor

Senior Assistant Director Of Horticulture 29/09/2023

P.M. Malapadri
Horticulture Assistant
22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
29	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Plumeria Pudica (90cm - 150cmht) including cost of plant, materialsm transporation and handling & Planting cost)								
	Plumeria Pudica (90cm - 150cmht)								
	Vivekananda Park	20				20.00			
						Present Qty	**20.00**	**Each**	**1000.00**	**20000.00**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Kaasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
30	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Howea Fosteriana (50cm-60cm) including cost of plant, materialsm transporation and handling & Planting cost)								
	Howea Fosteriana (50cm-60cm)								
	Vivekananda Park	43				43.00			
	Santha Sevalal Park	30				30.00			
	Deo Marvel Layout Park	35				35.00			
	Basavanna Park[PA-2]	20				20.00			
	Sharadha Nagara Arch park	41				41.00			
	Amogha Varshini Park	31				31.00			
						Present Qty	**200.00**	**Each**	**1987.00**	**397400.00**

Contractor

Senior Assistant Director Of Horticulture

29/09/2023

P.M. Malapadri

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements									
Measurement Recorded On:									
Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
31	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Howea Fosteriana (50cm-60cm) including cost of plant, materialsm transporation and handling & Planting cost)								
	Howea Fosteriana (50cm-60cm)								
	Shubash Chandra Bose Park	51				51.00			
					Present Qty	**51.00**	**Each**	**1987.00**	**101337.00**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
32	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Terminalia Mantaly (150cm-210cm) including cost of plant, materialsm transporation and handling & Planting cost)								
	Terminalia Mantaly (150cm-210cm)								
	Yelahanka Lake Park	100				100.00			
					Present Qty	**100.00**	**Each**	**2087.00**	**208700.00**

Contractor.

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
33	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Philodendron xanadusilver (45-60) including cost of plant, materialsm transporation and handling &								
	Philodendron xanadusilver (45-60)								
	Basavanna Park[PA-2]	80				80.00			
	Shubash Chandra Bose Park	115				115.00			
					Present Qty	**195.00**	**Each**	**795.00**	**155025.00**

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
34	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Furcraea foetida (60 to 90 cm ht) including cost of plant, materialsm transporation and handling & Planting cost)								
	Furcraea foetida (60 to 90 cm ht)								
	Basavanna Park[PA-2]	70				70.00			
					Present Qty	**70.00**	**Each**	**1987.00**	**139090.00**

Contractor

Senior Assistant Director Of Horticulture

22/09/2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Kuralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
35	Supplying & planting of specimen plants Digging pits size 0.75m X 0.75. X 0.75. filling up to 50% the pits with top excavated soil and remaining 50% with sand FYM, Red earth (0.021 Cum) (i.e. in the Proporation of 1:2:3) and Planting of Furcraea foetida (90cm to 150 cm) including cost of plant, materialsm transporation and handling & Planting cost)								
	Furcraea foetida (90cm to 150 cm)					18.00			
	Basavanna Park[PA-2]	18							
						Present Qty	**18.00**	**Each**	**1987.00**	**35766.00**

Contractor

Senior Assistant Director Of Horticulture

27.9.2023

Horticulture Assistant

22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Haradha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
6	Sprinklers System:- Providing and fixing of sprinkler system within the site by using 25mm/10kg, 40mm/6kg, 50mm/6kg good quality PVC pipes, ISI marked Sprinklers, control valves and fitting etc., Including excavation and back filling treches, (Excluding of providing borewell, electrification and pump) As per the specification and direction of the concerned officer. Rates may be quoted as per data rate specific tothe field condition.								
	Sprinkler system								
	Yelahanka Lake Park	69				69.00			
	Puneeth Raj Kumar Park[P-1]	35				35.00			
	GKVK Park	25				25.00			
	Vinivank Shastry	16				16.00			
	Vivekananda Park	41				41.00			
	Santha Sevalal Park	20				20.00			
	Deo Marvel Layout Park	30				30.00			
	Basavalingappa Nagara Park	10				10.00			
	Basavanna Park[PA-2]	40				40.00			
	Judicial Layout Park	23				23.00			
	Amogha Varshini Park	20				20.00			
	Aralikatte Park	20				20.00			
	Shubash Chandra Bose Park	55				55.00			
					Present Qty	**404.00**	**Each**	**3980.59**	**1608156.34**

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

P.M. Malapadri
Horticulture Assistant
22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit	Rate	Amount
7	Park Maintenance:- for 2 Months										
	Park Maintenance:-										
	Yelahanka Lake Park	1	524.00	15.00	15.00	15.00		7860.00			
	Deo Marvel Park	1	70.00	45.00	45.00	45.00		3150.00			
	Santha Sevalal Park	1	86.00	45.00	45.00	45.00		3870.00			
	Vivekandha Park	1	120.00	100.00	100.00	100.00		12000.00			
	Maasthi Venktesh Iyenger Park	1	49.00	12.00	7.00	9.50		465.50			
	Basavalingappa Nagara Park	1	38.00	25.00	21.00	23.00		874.00			
	Shivanahalli Puneeth Raj Kumar Park[P1]	1	69.00	46.00	45.00	45.50		3139.50			
	Opp To Puneeth Raj Kumar Park[P2]	1	46.00	6.00	6.50	6.25		287.50			
	GKVK Park	1	150.00	20.00	20.00	20.00		3000.00			
	Kuralappa layout Vinivank Shastry Park	1	64.00	7.00	8.00	7.50		480.00			
	Amogha Varshini Park	1	36.00	45.00	40.00	42.50		1530.00			
	Sharadanagara park	1	40.00	40.00	45.00	42.50		1700.00			
	Aralikatte Park	1	70.00	80.00	90.00	85.00		5950.00			
	Judicial Layout	1	135.00	8.00	8.00	8.00		1080.00			
	Subhash Chandra Bose Park	1	119.00	82.00	80.00	81.00		9639.00			
	Basavanna Park	1	119.00	75.00	101.00	88.00		10472.00			
							Present Qty	**65497.50**	**Sqm**	**52.00**	**3405870.00**

Contractor

Senior Assistant Director Of Horticulture 27/09/2023

Horticulture Assistant 22/09/2023

Name of Work- Up gradation, Maintenance and New Landscape Development of Parks at Yelahanka Lake Park, Lalbahuddur Shasthry Park, SFS 407, 4th Main Road Parks, Basavalingappa Park, Deo Marvel Layout Park, Maasthi Venktesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini Park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra Road.

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	A.Breadth	Depth	Qty	Unit	Rate	Amount
38	Supplying of Water to medians, Circles, Islands and Tendersure Road through water tankers including transportation, Water and Handling charges watering at alternate day (i.e 150 days) excluding rainy days (12 litre/sqm/@a time Rs.1400/- tanker of 6000 lirtre capacity) Rs.420/-/sqm @ alternate days 30 days watering (Approved data rate) (3 Tanker)								
	Water Meadian								
		540				540.00			
						Present Qty	**540.00**	**days**	**450.00**	**243000.00**
								Sub Total	**3744564.00**
								GST 18%	**674021.52**
								Grand Total	**4418585.52**

4,37,01,014.00
78,66,182.52
5,15,67,196.52

Contractor

Senior Assistant Director Of Horticulture

27/09/2023

Horticulture Assistant

22/09/2023